

दिनांक-01.07.2020 को प्रधान सचिव, वन, पर्यावरण एवं जलवायु परिवर्तन विभाग, झारखण्ड, राँची की अध्यक्षता में वन (संरक्षण) अधिनियम, 1980 के तहत JUSNL/JBVNL की परियोजना की समीक्षा हेतु सम्पन्न बैठक की कार्यवाही।

उपस्थिति संलग्न

बैठक में JUSNL/JBVNL की वन (संरक्षण) अधिनियम, 1980 के तहत संलग्न ऊर्जा विभाग द्वारा Categorized Category-A (आवश्यक) की सूची (अनु0-1) के अनुरूप समर्पित परियोजनाओं की समीक्षा की गई।

1. संलग्न सूची (अनु0-1) के क्रम संख्या-1 के संबंध में प्रयोक्ता अभिकरण द्वारा सूचित किया गया कि वन्यप्राणी प्रबंधन योजना दिनांक-13.06.2020 को वन प्रमंडल पदाधिकारी के पास समर्पित किया गया है। नोडल पदाधिकारी/प्रधान मुख्य वन संरक्षक, वन्यप्राणी इसे expedite करायेगें।
2. संलग्न सूची (अनु0-1) के क्रम संख्या-2, 5, 10, 11, 13, 14 के संबंध में प्रयोक्ता अभिकरण वांछित प्रतिवेदन/अभिलेख यथाशीघ्र समर्पित करेंगे।
3. संलग्न सूची (अनु0-1) के क्रम संख्या-3, 12, 16 एवं 17 की परियोजनाओं के संबंध में नोडल पदाधिकारी यथाशीघ्र कार्रवाई करेंगे।
4. संलग्न सूची (अनु0-1) के क्रम संख्या-4 के संबंध में प्रयोक्ता अभिकरण द्वारा सूचित किया गया कि दिनांक-30.05.2020 को स्टेज-I की शर्तों का अनुपालन प्रतिवेदन तथा कार्यानुमति का प्रस्ताव समर्पित किया गया है। नोडल पदाधिकारी इस संबंध में यथाशीघ्र कार्रवाई करने हेतु क्षेत्रीय पदाधिकारियों को निदेशित करेंगे।
5. संलग्न सूची (अनु0-1) के क्रम संख्या-6 का प्रस्ताव राज्य सरकार के विचाराधीन है। प्रस्ताव की समीक्षा 10 जुलाई 2020 तक पूर्ण कर लिया जाय।
6. संलग्न सूची (अनु0-1) के क्रम संख्या-7 के संबंध में वन प्रमंडल पदाधिकारी, मेदिनीनगर वन प्रमंडल द्वारा संशोधित मांग पत्र यथाशीघ्र निर्गत किया जायेगा।
7. ऊर्जा विभाग द्वारा Categorized Category-B (आवश्यक) परियोजनाओं से संबंधित अद्यतन स्थिति प्रतिवेदन अनु0-2 के रूप में संलग्न है।
8. विमर्श के क्रम में यह बात प्रकाश में आई कि ट्रांसमिशन लाईन निर्माण से संबंधित कई परियोजनाओं में कार्यानुमति राज्य सरकार द्वारा प्रदान की गई है, परन्तु काफी समय व्यतीत होने के उपरांत भी प्रयोक्ता अभिकरण द्वारा स्टेज-I/स्टेज-II की शर्तों का पूर्ण अनुपालन नहीं किए जाने के कारण क्रमशः स्टेज-II की स्वीकृति अप्राप्त है अथवा वनभूमि विमुक्ति नहीं हो सकी है। इस संबंध में एक सूची अनु0-3 के रूप में संलग्न है, जिसमें उल्लिखित परियोजनाओं के स्टेज-II की स्वीकृति तथा वनभूमि विमुक्ति हेतु आवश्यक कार्रवाई नोडल पदाधिकारी/प्रयोक्ता अभिकरण द्वारा किया जाय।

बैठक सधन्यवाद सम्पन्न हुई।

ह0/-
(अमरेन्द्र प्रताप सिंह)
प्रधान सचिव

झारखण्ड सरकार,

वन, पर्यावरण एवं जलवायु परिवर्तन विभाग

ज्ञापांक-वन भूमि (विविध)-02/2013-1876 व0प0, राँची, दिनांक-09/07/2020

प्रतिलिपि-अपर मुख्य सचिव, ऊर्जा विभाग, झारखण्ड, राँची/प्रधान मुख्य वन संरक्षक-सह-कार्यकारी निदेशक, बंजर भूमि विकास बोर्ड, झारखण्ड, राँची को सूचनार्थ एवं आवश्यक कार्रवाई हेतु प्रेषित।

(सुनील कुमार)
विशेष कार्य पदाधिकारी

ज्ञापांक-वन भूमि (विविध)-02/2013-1876 व0प0, राँची, दिनांक-09/07/2020

प्रतिलिपि-मुख्य वन संरक्षक, वनरोपण, शोध एवं मूल्यांकन अंचल, राँची को विभागीय वेबसाईट "www.forest.jharkhand.gov.in" पर Upload किये जाने हेतु प्रेषित।

(सुनील कुमार)
विशेष कार्य पदाधिकारी

ज्ञापांक-वन भूमि (विविध)-02/2013-1876 व0प0, राँची, दिनांक-09/07/2020

प्रतिलिपि-प्रबंध निदेशक, झारखण्ड ऊर्जा संचरण निगम लिमिटेड, राँची को सूचनार्थ एवं आवश्यक कार्रवाई हेतु प्रेषित।

(सुनील कुमार)
विशेष कार्य पदाधिकारी

NC

273-3

Government of Jharkhand
Forest, Environment & Climate Change Department
Working Permission granted after payment of compensatory levies stipulated in Stage-I approval in
Transmission Lines

S.no	In Favour of Whom	Name of the Project	Total Area Diverted (Stage-I) Under FC-Act [Notified Forest Land +Jungle-Jhar Land (in ha)]	Area of Notified Forest Land on which Working Permission is Given (in ha)	Date of Working Permission	Purpose	Remarks
1.	J.S.E.B	33 KV Transmission Line from Padma to Itkhor under RGGVY	12.69635	10.65	05.02.2015	Transmission Line	Stage-I granted by Gol on 03.09.2012. Reply of query raised by Gol on stage-I compliance is awaited.
2.	P.G.C.I.L	400 KV Double Circuit Transmission Line from Ranchi to Chandwa	21.27	12.723	11.02.2015	Transmission Line	Stage-I granted by Gol on 10.02.2014. Reply of query raised by Gol on stage-I compliance is awaited.
3.	J.S.E.B	33 KV Transmission Line from Jori to Hunterganj of Chatra Distt. under RGGVY	5.908035	3.69515	19.03.2015	Transmission Line	Stage-I granted by Gol on 20.09.2012. Reply of query raised by Gol on stage-I compliance is awaited.
4.	J.S.E.B	33 KV Transmission Line from Keredari to Tandwa of Chatra Distt. under RGGVY	6.043835	4.392	19.03.2015	Transmission Line	Stage-I granted by Gol on 29.01.2014. Reply of query raised by Gol on stage-I compliance is awaited.
5.	J.S.E.B	33 KV Transmission Line from Pathalgarha to Simaria of Chatra Distt. under RGGVY	8.2409	6.7695	19.03.2015	Transmission Line	Stage-I granted by Gol on 03.09.2012. Reply of query raised by Gol on stage-I compliance is awaited.
6.	J.S.E.B	33 KV Transmission Line from Gidhaur to Pathalgarha of Chatra Distt. under RGGVY	10.13592	8.589	24.03.2015	Transmission Line	Stage-I granted by Gol on 18.06.2013. Stage-I compliance sent to Gol. Stage-II approval is awaited.

7.	D.V.C	220 KV Double Circuit Transmission Line from Koderma to Giridih	86.083	13.394	24.03.2015	Transmission Line	Stage-I granted by Gol on 25.05.2012. Reply of query raised by Gol on stage-I compliance is awaited.
8.	J.S.E.B	33 KV Transmission Line from Kalkansandi to Gidhaur of Chatra Dist. under RGGVY	16.63327	14.9085	22.04.2015	Transmission Line	Stage-I granted by Gol on 03.09.2012. Reply of query raised by Gol on stage-I compliance is awaited.
9.	J.S.E.B	33 KV Transmission Line from Demoland to Barkagaon of Hazaribagh Dist. under RGGVY	20.427	17.450	05.05.2015	Transmission Line	Stage-I granted by Gol on 18.06.2013. Reply of query raised by Gol on stage-I compliance is awaited.
10.	J.S.E.B	33 KV Transmission Line from Kalkansandi to Balbal of Chatra Dist. under RGGVY	6.319	5.295	05.05.2015	Transmission Line	Stage-I granted by Gol on 08.06.2013. Complete compliance of stage-I is awaited.
11.	P.G.C.I.L.	765 KV Transmission Line from Ranchi to Dharanjaygarh	73.49	21.715	08.05.2015	Transmission Line	Stage-I granted by Gol on 06.08.2014. Reply of query raised by Gol on stage-I compliance is awaited.
12.	P.G.C.I.L.	400 KV Double Circuit Transmission Line from Chandwa to Gaya	265.658	192.999	18.05.2015	Transmission Line	Stage-I granted by Gol on 12.12.2014. Compliance of stage-I is awaited.
13.	D.V.C	132 KV Double Circuit Transmission Line from North Karpura to NTPC, Tandwa	37.519	31.196	21.05.2015	Transmission Line	Stage-I granted by Gol on 06.09.2013. Complete compliance of stage-I approval is awaited.
14.	D.V.C	220 KV Double Circuit Transmission Line from Gola to Ranchi	42.164	20.676	22.05.2015	Transmission Line	Stage-I granted by Gol on 23.08.2013. Reply of query raised by Gol on stage-I compliance is awaited.
15.	J.S.E.B	33 KV Transmission Line from Simaria to Lawalong of Chatra Dist. under RGGVY	9.274	5.756	25.05.2015	Transmission Line	Stage-I granted by Gol on 15.10.2012. Reply of query raised by Gol on stage-I compliance is awaited.
16.	Power Grid Corporation of India Ltd. (PGCIL)	400 KV Double Circuit Transmission Line from Sasaram to Daltonganj	43.813	36.459	09.06.2015	Transmission Line	Stage-II granted by Gol on 10.07.2015. Compliance of stage-II approval is awaited.

17.	P.G.C.I.L	220 KV Transmission Line from Rupnarayanpur to Dumka	4.8821	1.7106	22.07.2015	Transmission Line	Stage-I granted by Gol on 13.07.2015. Complete compliance of stage-I approval is awaited.
18.	P.K.T.C.L	400 KV/DC Ranchi to Puruliya Transmission Line	59.501	50.244	06.01.2016	Transmission Line	Stage-I granted by Gol on 24.09.2015. Compliance of stage-I is awaited.
19.	P.K.T.C.L	400 KV/DC Kharagpur to Chaibasa Transmission Line	33.484	31.591	06.01.2016	Transmission Line	Stage-II granted by Gol on 09.01.2018. Compliance of stage-II is awaited.
20.	J.U.S.N.L	132 KV/DC Jadugoda to Dhalbhumgarh Transmission Line	4.367	3.739	28.11.2016	Transmission Line	Stage-I granted by Gol on 23.08.2016. Complete compliance & Online compliance of stage-I is awaited.
21.	J.U.S.N.L	220 KV/DC Ranchandrapura to Chaibasa Transmission Line	4.672	4.052	06.01.2017	Transmission Line	Stage-I granted by Gol on 21.09.2016. Online compliance of stage-I is awaited.
22.	J.U.S.N.L	132 KV/DC Chaibasa to Manoharpur Transmission Line	19.568	16.55	06.04.2017	Transmission Line	Stage-I granted by Gol on 05.01.2017. Complete compliance & online compliance of stage-I is awaited.
23.	J.U.S.N.L	132 KV/DC Simdega Substation to Manoharpur Substation Transmission Line	26.814	8.272	18.07.2017	Transmission Line	Stage-I granted by Gol on 08.05.2017. Complete compliance & Online compliance of stage-I is awaited.
24.	J.U.S.N.L	132 KV/DC Simdega Substation to Manoharpur Substation Transmission Line	26.814	8.272	18.07.2017	Transmission Line	Stage-I granted by Gol on 08.05.2017. Complete compliance & Online compliance of stage-I is awaited.
25.	JUSNL	132 KV Double Circuit Transmission Line from Ranchandrapur to Jadugoda.	12.845	8.747	11.05.2018	Transmission Line	Stage-I granted by Gol on 03.10.2017. Complete compliance & online compliance of stage-I is awaited.
26.	PGCIL	220 KV Double Circuit Transmission Line from Tenughat to Govindpur	103.671	41.479	04.07.2018	Transmission Line	Stage-II granted by Gol on 21.10.2019. Compliance of stage-II is awaited.
27.	PGCIL	400 KV Double Circuit Transmission Line from PTPS to Bero.	10.940	8.690	29.08.2018	Transmission Line	Stage-I granted by Gol on 01.02.2018. Complete compliance of stage-I is awaited.
28.	J.U.S.N.L	132 KV/DC Gumla Sub-Station to Simdega Sub-Station Transmission Line	22.7672	9.3752	25.10.2018	Transmission Line	Stage-II granted by Gol on 31.10.2018. Compliance of stage-II is awaited.

29.	NTPC	Pakri-Barwadli to Chati Baryatu 220 KV Transmission line	46.25	39.18	27.02.2019	Transmission Line	Stage-I granted by GoI on 09.07.2018. Complete compliance of stage-I is awaited.
30.	J.U.S.N.L	220 KV/DC Transmission Line from Hatia, Ranchi to Namkum (JSEB).	13.221	5.848	28.05.2019	Transmission Line	Stage-I granted by GoI on 31.10.2018. Complete compliance of stage-I is awaited.
31.	J.U.S.N.L	220 KV/DC Govindpur to Dumka Transmission Line	16.2635	4.3010	04.06.2019	Transmission Line	Stage-I granted by GoI on 18.05.2018. Complete compliance of stage-I is awaited.
32.	J.U.S.N.L	132 KV/DC Transmission Line from Khunti to Tamar	6.77	3.871	21.06.2019	Transmission Line	Stage-I granted by GoI on 03.05.2019. Complete compliance & online compliance of stage-I is awaited.
33.	J.U.S.N.L	132 KV/DC Giridih to Jamua Transmission Line	22.708	8.177	16.07.2019	Transmission Line	Stage-II granted by GoI on 01.08.2019. Compliance of stage-II is awaited.
34.	J.U.S.N.L	132 KV/DC Girih to Saria Transmission Line	32.925	6.875	29.07.2019	Transmission Line	Stage-I granted by GoI on 03.05.2019. Complete compliance of stage-I is awaited.
35.	J.U.S.N.L	220 KV/DC Jasidh to Giridih Transmission Line	53.7504	22.5599	01.08.2019	Transmission Line	Stage-I granted by GoI on 03.05.2019. Complete compliance of stage-I is awaited.
36.	J.U.S.N.L	132 KV/DC Jasidh to Madhupur Transmission Line	19.46863	8.96559	01.08.2019	Transmission Line	Stage-I granted by GoI on 03.05.2019. Complete compliance of stage-I is awaited.
37.	J.U.S.N.L	132 KV/DC Sahebganj to Rajmahal Transmission Line	11.695	3.211	04.09.2019	Transmission Line	Stage-I granted by GoI on 27.06.2019. Complete compliance & online compliance of stage-I is awaited.
38.	J.U.S.N.L	132 KV/DC Bahragora to Dhalbhumgarh Transmission Line	8.763	8.763	04.09.2019	Transmission Line	Stage-I granted by GoI on 27.06.2019. Complete compliance & Online compliance of stage-I is awaited.
39.	P.G.C.I.L	765 KV/DC Ranchi to Medinipur Transmission Line	44.069	24.300	04.12.2019	Transmission Line	Stage-I granted by GoI on 22.08.2019. Complete compliance of stage-I approval is awaited.

40.	J.U.S.N.L	220 KV/DC PBCMP, GSS NTPC Barkagaon to Chatra GSS (PKG-C)	148.15	139.98	04.12.2019	Transmission Line	Stage-I granted by Gol on 18.06.2019. Complete compliance of stage-I is awaited.
41.	J.U.S.N.L	400 KV/DC Latehar to ESSAR Transmission Line	73.166	13.233	17.02.2020	Transmission Line	Stage-I granted by Gol on 22.08.2019. Complete compliance of stage-I is awaited.
42.	J.U.S.N.L	220 KV/DC Haphua to Katia Transmission Line	9.019	5.673	24.02.2020	Transmission Line	Stage-II granted by Gol on 03.03.2020. Compliance of stage-II is awaited.
43.	J.U.S.N.L	220 KV/DC Ratu to Patratu Transmission Line	13.8028	10.91303	15.06.2020	Transmission Line	Stage-I compliance sent to Gol. Stage-II approval is awaited.
TOTAL							

Government of Jharkhand
Forest, Environment & Climate Change Department

Status of Forest Diversion Proposals of JUSNL/JBVNL under F.C. Act, 1980

CATEGORY - A

Status As on 01.07.2020

Sl. No	Name of the Project	Forest Area (In ha)	Forest Division	Proposal ID	Status	Pending with
1.	220 KV D/C transmission line from Chatra to Latehar (Pkg-B) in favour of JUSNL	200.084	Latehar Chatra (South)	FP/JH/TR ANS/359 14/2014	6	7
					1. Stage-I accorded by Gol on 27.06.2019 2. Following queries raised on Stage I Compliance vide Ed's letter no. 94 dt. 12.02.2020. (i) Compliance of cond. No. 6 (Reg. demarcation) not submitted. (ii) Compliance of cond. no. 9(B) i.e. Mitigation Plan not submitted. (iii) Recommendation of CF Medininagar & RCCF, Palamu for working Permission relating to Latehar Division not received. (iv) Stage-I compliance report of Chatra South division under Hazaribagh region not submitted. 3. DFO, Latehar vide memo no.-676 dt.-29.06.2020 informed that compliance of condition no.-6 & 9 (b) is still pending at the level of User Agency. 4. RCCF, Hazaribagh vide his letter no.-740 dt.-20.03.2020. 5. Compliance still awaited	User Agency
2.	400 KV: Latehar - Patratu transmission line in favour of JUSNL	172.0795	Latehar, Ramgarh, Ranchi	FP/JH/TR ANS/329 55/2018	1. Proposal recieved vide ED's letter dated 20.03.2020. 2. GOJ vide letter dated 10.06.2020 raised query on following points:- (i) Correction in total area and village wise area mentioned in Part I. (ii) Check area mentioned in Land Schedule and recommended area and correct it, if necessary. (iii) Authenticated Land Schedule of plots falling in Khelari Circle under Ranchi forest division and mauja Daridih under Ramgarh forest division. (iv) NoC from DC, Ramgarh regarding J.J. land for full area proposed in Mauja Koto and area proposed in Rochap and	User Agency

Sl. No	Name of the Project	Forest Area (In ha)	Forest Division	Proposal ID	Status	Pending with
1	2	3	4	5	6	7
					Davidih. (v) In view of departmental order dated 27.11.2018 and DC, Latehar certificate dated 25.05.2019 & 16.10.2019, Jungle Jhar land proposed in Latehar district will form part of the proposal or not. (vi) Clarification regarding difference in no of trees in part II and enumeration list. (vii) Minutes of Gram Sabha meeting held in village Ojasaram and Hiring under Ranchi district. (viii) Comments of CWLW. (ix) Suitability certificate of DFO, Ranchi for CA land identified in plot no 479 in mauja Hoyar. 3. Compliance is pending at User Agency.	Nodal Officer
3.	LILO of one circuit of 220 KV TTPS- Govindpur transmission line at GSS Jainamore in favour of JUSNL	34.730	Bokaro	FP/JH/TR ANS/405 58/2019	1. Proposal submitted by the User Agency on 13.06.2019 forwarded to DFO, Bokaro by Nodal Officer on 25.09.2019. 2. DFO, Bokaro forwarded the proposal to CF, Bokaro on 11.06.2020. 3. CF, Bokaro forwarded the proposal to Nodal Officer on 26.06.2020. 4. Under consideration of Nodal Officer.	
4.	200KV Chaibasa - Gua transmission line in favour of JUSNL	51.251	Saranda, Kolhan, Chaibasa	FP/JH/TR ANS/276 72/2017	1. Stage-I granted vide ROR letter no. 3377 dated 22.08.2019. 2. Demand details has been verified online on 18.10.2019. 3. A total amount of Rs. 122575049.00 deposited against CA,NPV,PNPV, Dwarf Species Plantation & Pillar works etc. has been deposited by User Agency on 29.05.2020. 4. Stage-I compliance & request for working permission is still awaited from UA.	User Agency
5.	132/33 KV GSS at	4.04	Ramgarh	FP/JH/SU	1 Proposal submitted by the User Agency on 16.08.2019 forwarded to DFO, Ramgarh by Nodal Officer on 22.11.2019.	User Agency

Sl. No	Name of the Project	Forest Area (In ha)	Forest Division	Proposal ID	Status	Pending with
1	2	3	4	5	6	7
	Ramgarh (vill.Hathmar a) in favour of JUSNL			BSTATIO N/41631/ 2019	2 EDS by DFO, Ramgarh on 09.12.2020 replied by the User Agency on 23.01.2020. 3 EDS by DFO, Ramgarh on 19.03.2020 yet to be replied by the User Agency.	
6.	33/11 KV PSS at Silli in favour of JUSNL	4.85	Ranchi	FP/JH/SU BSTATIO N/33035/ 2018	Proposal recieved vide ED's letter dated 16.06.2020. Under consideration of GoJ.	GoJ
7.	33/11 KV PSS at Chatarpur in favour of JUSNL	2.43	Medinina gar	FP/JH/SU BSTATIO N/40007/ 2019	1. Stage I accorded vide GoI letter dated 04.09.2019. 2. Demand detail uploaded was subsequently rejected by Nodal on 28.02.2020. 3. Revised demand detail not yet uploaded by User Agency.	User Agency
8.	33/11 KV PSS at Chandwa	4.05	Latehar	-	1. DFO Latehar vide letter dt 29.06.2020 informed that JUSNL has submitted application to seek felling permission of 35 trees. 2. Site inspection proposed on 30.06.2020. 3. After site inspection, recommendation for tree felling permission will be sent to HPC by DFO, Latehar.	DFO, Latehar
9.	220 KV D/C transmission line from Ratu to Patratu in favour of JUSNL	13.8028	Ranchi	FP/JH/TR ANS/335 72/2018	1. Stage-I accorded vide GoI letter dated 23.07.2019. 2. Compliance of Stage-I and request for working permission received vide ED's letter dated 19.03.2020. 3. Stage-I online compliance report received from Nodal Officer on 29.05.2020. 4. Working Permission granted vide GOJ letter dt. 15.06.2020. 5. Stage-I online compliance sent to GoI on 01.07.2020.	GoI

Sl. No	Name of the Project	Forest Area (In ha)	Forest Division	Proposal ID	Status	Pending with
10.	220 KV TTPS-Govindpur transmission line in favour of JUSNL	103.671	Dhanbad, Hazaribagh East & Bokaro	FP/JH/TR ANS/19888/2016	6	7 User Agency
11.	33 KV transmission line from Banaso(Vishu ngarh) PSS to Jharpo(Tati jharia) PSS in favour of JBVNL under DDUGJY	20.828	Hazaribagh (East)/Hazaribagh (West)	FP/JH/TR ANS/26595/2017	1. Diversion proposal forwarded online to concerned DC and DFO on 26.07.2019. 2. Query raised by Circle (Hazaribagh) on 04/09/2019. Accordingly, DFO Hazaribagh East vide letter dt.06.09.2019 raised query regarding incomplete land schedule. User Agency has been instructed to submit revised proposal. 3. Proposal is pending at User Agency due to EDS by CF.	User Agency
12.	33 KV transmission line from Barkatha PSS to Charkussa PSS in Hazaribagh Distt in favour of JBVNL under DDUGJY	20.555	Hazaribagh (West)	FP/JH/TR ANS/40707/2019	1. Diversion proposal forwarded online by CF to Nodal officer on 25.11.2019. 2. EDS raised vide ED's letter dt 22.01.2020. 3. Compliance of the query received vide by CF, Hazaribagh letter dated 08.02.2020. 4. Under consideration of Nodal Officer.	Nodal Officer
13.	33 KV transmission line from	11.561	Hazaribagh (East)	FP/JH/V ELEC/40401/2019	1. Diversion proposal forwarded online to DFO by Nodal Officer on 03.09.2019. 2. DFO, Hazaribagh East vide letter dt.21.01.2020 informed the User Agency that some of the plots of proposed forest land need correction in	User Agency

Sl. No	Name of the Project	Forest Area (In ha)	Forest Division	Proposal ID	Status	Pending with
1	2 Banaso(Vishu ngarh) PSS to Vankharo PSS in Hazaribag Distt in favour of JBVNL under DDUGJY	3	4	5	6 type of land and its length etc. User Agency is yet to submit revised land schedule. 3. Proposal is pending at User Agency.	7
14.	33 KV transmission line from Kwalu(Daru block) to Gondwar (Churchu block) in Hazaribag Distt in favour of JBVNL under DDUGJY	12.789	Hazaribagh (East)	FP/JH/VELEC/40396/2019	1. Diversion proposal sent to DFO by Nodal Officer online on 27.03.2020. 2. EDS vide DFO, Hazaribagh East letter dt 14.04.2020 on following points (i) Mismatch in the area given in land schedule (10.7525 ha.) and Form-A part-I (12.789 ha.) of the proposal. (ii) GMJJ NOC not submitted. (iii) CA land DGPS map not submitted. (iv) Signature of concerned CO is missing on land Schedule. (v) Abstract of tree enumeration list in prescribed form is not submitted. (vi) Gram sabha resolution under FRA, 2006 not submitted. 3. Reply awaited from the User Agency.	User Agency
15.	33 KV transmission line from Padma to Nachanve in Hazaribag Distt in favour of JBVNL under	7.608	Hazaribagh (West)	FP/JH/VELEC/40349/2020	1. Diversion proposal forwarded to concerned DFO by Nodal Officer online on 10.02.2020. 2. Proposal forwarded by DFO to CF on 24.06.2020. 3. Under consideration of CF, Hazaribagh.	User Agency

Sl. No	Name of the Project	Forest Area (In ha)	Forest Division	Proposal ID	Status	Pending with
1	2 DDUGJY	3	4	5	6	7
16.	33 KV transmission line from Dhebro PSS to Chorkari PSS in Chatra Distt in favour of JBVNL under DDUGJY	10.4	Chatra (South)	FP/JH/TR ANS/445 68/2020	1. Diversion Proposal no. FP/JH/TRANS/44568/2020 received online in the office of Nodal Officer on 25.02.2020. 2. EDS by Nodal officer online on 19.03.2020 as follows:- B-2.4 - Mention components of TL i.e. Transmission line stringing area, towers area etc. C. (ii)(b) - Pls. upload revised Kml showing forest/jj forest patches in contrast colour along proposed alignment. C (iv) --Upload patch wise coordinates of area to be diverted. D.(i)- Consider revising justification as forest area mentioned in justification & applied area mismatches. Also consider revising alignment between AP-09 to AP-15 so that involvement of forest land can be minimized. D.(ii) a- Upload comparative of statement and selection criteria of all 3 alternatives examined as additional information or incorporate it in justification itself. G. - Upload CB Analysis as area is more than 5ha. Additional Information - Submit authenticated plot wise land schedule of entire alignment of road with specific mention of forest/JJ forest land. 3. Replied by User Agency on 13.06.2020. 4. Under consideration of Nodal Officer.	Nodal Officer
17.	33/11 KV PSS at vill- Asehar(Panki block) in Palamu Distt in favour of JBVNL under DDUGJY	0.48	Medimnagar	FP/JH/SU BSTATIO N/40702/ 2020	1. Diversion Proposal no. FP/JH/SubStation/40702/2019 received online by Nodal Officer on 17.06.2019. 2. EDS raised by Nodal online on 06.02.2020. B.2.2.- Division name should be corrected. Additional Information Upload plot-wise authenticated land schedule by revenue officials with specific mention of nature of land under forest and JJ category. 3. Replied by User Agency on 12.06.2020. 4. Under consideration of Nodal Officer.	Nodal Officer

Sl. No	Name of the Project	Forest Area (In ha)	Forest Division	Proposal ID	Status	Pending with
1	2	3	4	5	6	7
Category B						
1.	132/33 KV Keredai (Pandeypura khurd)GSS in favour of JUSNL	4.04	Hazaribagh west	FP/JH/SS / 37570 /2018	1. Proposal forwarded to GoI vide GOJ letter dated 18.06.2019. 2. GoI vide letter dated 28.06.2019 returned the proposal asking for CA. 3. GoJ vide letter dated 19.07.2019 directed the User Agency to provide equivalent CA land. 4. Detail of non forest land for CA yet to be submitted by the UA.	User Agency
2	132/33KV Barhi (Khodahar) GSS in favour of JUSNL	4.04	Hazaribagh west	FP/JH/SU BSTATIO N/ 36590/20 18- DTD. 17/10/2018	1. Proposal forwarded to GoI vide GOJ letter dated 18.06.2019. 2. GoI vide letter dated 25.06.2019 returned the proposal asking for CA. 3. GoJ vide letter dated 19.07.2019 directed the User Agency to provide equivalent CA land. 4. Detail of non forest land for CA yet to be submitted by the UA.	User Agency
3.	132/33KV Hunterganj (Bonra) GSS in favour of JUSNL	4.04	Chatra (South)	FP/JH/SU BSTATIO N/ 39837/20 19	1. Proposal forwarded to GoI vide GOJ letter dated 18.06.2019. 2. GoI vide letter dated 25.06.2019 returned the proposal asking for CA. 3. GoJ vide letter dated 19.07.2019 directed the User Agency to provide equivalent CA land. 4. Detail of non forest land for CA yet to be submitted by the UA.	User Agency
4.	132/33 KV Bishungarh (Nawadih) GSS in favour of JUSNL	4.048	Hazaribagh East	FP/JH/SU BSTATIO N/ 35726/20 18	1. Stage-I accorded by GOJ on 13.06.2019. 2. Compliance of Stage-I received vide ED's letter dated 14.07.2019. 3. GOJ has imposed another condition on 24.07.2019 regarding plantation of 10 times no. of trees against the total no. of tree to be felled. 4. Compliance of same forwarded to GOJ vide ED's letter dated 06.11.2019. 5. GOJ vide letter no. 4726 dated 17.12.2019 granted final permission for diversion of 4.048 ha GMJJ land. 6. Since diverted land is revenue land, land to be transferred by Revenue Department.	Stage II

Sl. No	Name of the Project	Forest Area (In ha)	Forest Division	Proposal ID	Status	Pending with
1	2	3	4	5	6	7
5.	132/33KV Simaria (EDLA) GSS in favour of JUSNL	4.04	Chatra (South)	FP/JH/SU BSTATIO N/ 39788/20 19	1. Stage-I accorded vide GOJ letter dated 16.07.2019. 2. Stage-I compliance received vide ED's letter dated 06.12.2019. 3. GOJ vide letter no. 832 dated 05.03.2020 granted final approval for diversion of 3.44 ha GMJJ land. 4. Since diverted land is revenue land, land to be transferred by Revenue Department	Stage II
6.	132 KV: Itkhor - Chatra (55Km) transmission line in favour of JUSNL	55.217	Chatra(N orth), Chatra(So uth)	FP/JH/Tr ans/4012 0/2019	1. Diversion Proposal No. FP/JH/TRANS/40120/2019 received online in the office of Nodal Officer on 04.05.2019. 2. Proposal forwarded to DFO online by Nodal Officer. 3. Query raised by DFO Chatra (North) on:02/08/2019 regarding non submission of NOC for GMJJ land. 4. Reply awaited from the User Agency.	User Agency
7.	Costruction of 33/11 KV PSS at vill. Madhuban,Ha pebera (Pirtand block) in Giridih Distt under JSBAY-1 in favour of JBVNL	0.5139	Giridih (East)	FP/JH/ VELEC /34134/20 18	1. Diversion Proposal FP/JH/VELEC/34134/2018 has been received online on 19.06.18. 2. Proposal received vide ED's letter dated 22.08.2019. 3. Query raised vide GOJ letter dated 12.09.2019 regarding FRA and comment of CWLW. 4. Compliance report received vide ED's letter dated 24.02.2020. 5. GOJ vide letter dt 19.03.2020 raised query regarding correction in online part-II. 6. Compliance report still awaited.	Field Offices
8.	Costruction of 33/11 KV PSS at vill. Danda (Danda block) in Garhwa Distt under	1.210	Garhwa (North)	FP/JH/SU BSTATIO N/ 42151/20 19	1. Diversion Proposal forwarded to DFO online by Nodal Officer. 2. Query raised by DFO (Garhwa North) on:22/06/2020 3. Reply submitted by the user agency on 26.06.2020 4. Under consideration of DFO, Garhwa North.	DFO, Garhwa North.

Sl. No	Name of the Project	Forest Area (In ha)	Forest Division	Proposal ID	Status	Pending with
1	2 JSBAY-1 in favour of JBVNL	3	4	5	6	7
9.	Construction of 33/11 KV PSS at vill. Bansi moehro (Nawadih block) in Bokaro Distt under JSBAY-2 in favour of JBVNL	0.405	Bokaro	FP/JH/SU BSTATIO N/ 42763/2019	1. Diversion Proposal no. FP/JH/Substation/42763/2019 received online in the office of Nodal Officer on 06.11.2019. 2. Diversion proposal accepted and communicated to user agency regarding submission of hard copies to the office of concerned DC/DFO online on 02.01.2020. 3. User Agency has not yet uploaded Acknowledgement regarding submission of proposal.	User Agency
10.	Construction of 33/11 KV PSS at vill. Paratand in Bokaro Distt under JSBAY-2 in favour of JBVNL	0.405	Bokaro	FP/JH/SU BSTATIO N/ 42568/2019	1. Diversion Proposal no. FP/JH/Substation/42568/2019 received online in the office of Nodal Officer on 29.10.2019. 2. EDS by Nodal officer online on 08.06.2020 as follows : D.- Upload Justification for locating the project in forest area. Replied by User Agency on 12.06.2020. 3. Under examination Nodal Officer.	Nodal Officer
11.	Construction of 33/11 KV PSS at vill. Kandra in West Singhbhum Distt under JSBAY-2 in favour of JBVNL	0.371	West Singhbhum	FP/JH/SU BSTATIO N/ 45784/2020	1. Diversion Proposal no. FP/JH/Substation/45784/2020 received online in the office of Nodal Officer on 07.06.2020. 2. Under examination Nodal Officer.	Nodal Officer
12.	Construction of 11 KV transmission line in vill. Falbaria in koderna Distt	0.175	Hazaribagh Wildlife	FP/JH/TR ANS/369 83/2018	1. Diversion Proposal No. FP/JH/TRANS/36983/2018 received online in the office of Nodal Officer on 10.11.18. 2. EDS by Nodal Officer online on 30.11.18, on following points: A.I.(ix). - Mention non-forest land if any. C.iv. - Mention geo-coordinates in tabular form.	User Agency

Sl. No	Name of the Project	Forest Area (In ha)	Forest Division	Proposal ID	Status	Pending with
1	2 under RAPDRPY in favour of JBVNL	3	4	5	6 D.(i)- Please submit revised justification with mention of following information: (i) What is length of entire TL Project. (ii) Whether start and end point of the road is in Reserved forest only. (iii) What will be depth of underground trench? D.(ii) - Mention reason for not examining alternative and why alternative is not possible. E.- Mention employment no. even temporary in nature. 3. Reply awaited from User Agency.	7